MX Proje	ct # or Contract #	Contractor				
Location	Subdivision	Mileage				
Descripti	on					
GI Rule	Refer to S&C General Instructions for the	Appl	icable	Completed In	Completed By	Checked By
Number	complete description of these tests.	Y	Ν	Infor	Initial	Initial
301 (a)	System installed in accordance with approved plans and specifications.			N/A		
301 (b) 301 (b)(1) 301 (b)(2)	All tests and checks completed. System is functioning as designed.					
301 (c)	All wiring errors and design errors noted and recorded.			N/A		
301 (e)	Operating tests completed, operating check sheets attached. Copies forwarded to Manager of Signals – Rail Corridors. Copy of this "signed" form, SCP 1209-3, left in field location. Applicable tests completed in Infor.			N/A		
301 (f)	Circuit Design plans updated "as installed". Copies provided to field location and Metrolinx designated design office.					
301 (j)	Damaged equipment tagged unfit for service and returned for repair.			N/A		
301 (k)	Applicable tests completed in Infor.			N/A		
301 (m)	Inspect and test all equipment not specifically covered by documented Metrolinx instructions.			N/A		
301 (o)	All equipment and devices are authorized and non-experimental unless specifically authorized.			N/A		
301 (p)	Comply with all rules, standards, and instructions.			N/A		
301 (t)	Enter all software CRCs and checksums into Infor.			N/A		
302	All cable housings inspected.					
303	Test for grounds of all operating and control batteries completed and recorded.					
305(a) 305(b) 305(c)	Storage batteries - voltage and current readings checked and recorded.					
307	Inspected and tested recording devices.					
309	Verified that ground resistance values are within spec.					

GI Rule	Refer to S&C General Instructions for the	Appli	cable	Completed In	Completed By	Checked By
Number	complete description of these tests.	Y	Ν	Infor	Initial	Initial
312	Insulation resistance tests completed on all applicable wires and cables. All readings must exceed 500,0000hms.					
313	All lightning arresters visually inspected.					
314	All poleline and attachments visually inspected.					
315	Approach locking verified for each possible route.					
316	Detector locking is verified for each switch and OS circuit.					
317	Indication locking is verified for each possible route.					
318	Movable bridge locking is verified for each bridge locking mechanism.					
319	Route locking is verified for each possible route.					
320	Time locking is verified for each possible route.					
321 (a)	Traffic locking is verified for each possible route.					
321 (b)	Field blocking is verified for each route.					
322 (a) 322 (b)	All searchlight mechanisms operate correctly.					
323 (a) 323 (b) 323 (b) (1) 323 (b) (2)	All relays visually inspected and electrically tested, with an approved test set, find are in good condition and meet (shop) electrical specifications.					
326	Fouling circuits inspected and tested. All wires intact and shunt detection operates as intended.					
327 (a) 327 (b)	Tested switch circuit controllers and centering devices located within the warning system. Approach inspected and tested. All adjustments agree with circuit plan requirements.					

GI Rule	Refer to S&C General Instructions for the	Applicable		Completed In	Completed By	Checked By
Number	complete description of these tests.	Y	Ν	Infor	Initial	Initial
329 (a) 329 (b) (1) 329 (b) (2) 329 (b) (3) 329 (c) (1) 329 (c) (2) 329 (c) (3) 329 (c) (4) 329 (c) (5) 329 (d) (1) 329 (d) (2) 329 (d) (3) 329 (d) (4)						
330(a) 330(b) 330(c)	Spring switch is adjusted properly and functioning as intended.					
331	Timer relay(s) or equivalent devices tested. Time interval(s) between 90 – 110% of design time interval shown on plans.					
332(a) 332(b) 330(c)	Inspected all bond wires, track connections, and insulated joint.					
333(a) 333(b)	All track circuits adjusted and tested.					
334(a) 334(b) 334(c)	Slide fences, washout detectors, and signal activators inspected and function as intended					
335	Electronic control equipment checked and tested. Software level verified and recorded in Infor.					
336	Non-vital electronic control equipment checked and tested. Software level verified and recorded operating check list.					
401	All signal and housing foundations level and installed			N/A		
402	All signal masts or structures and all associated attachments installed.			N/A		
403	All signal equipment requiring paint have been painted			N/A		
404	All gaskets on housings and other signal verified to be in good condition.			N/A		
405	All seals properly installed.			N/A		

GI Rule	Refer to S&C General Instructions for the	Appli	cable	Completed In Infor	Completed By	Checked By
Number	complete description of these tests.	Y	Ν		Initial	Initial
406	Inspected and tested wayside pushbuttons and panels.			N/A		
407	All fuses checked.			N/A		
408	Electrical contacts of relays and other controlling devices operate as designed.			N/A		
409	Mechanical connections such as pipe lines, cranks, rods and associated apparatus inspected. All are in good condition.			N/A		
410	Signal lamps and sockets inspected.			N/A		
411	Signal lamp alignment inspected.			N/A		

This system has been installed and checked in accordance with applicable rules and instructions.

Supervisory Officer and foreman granting in service authorization shall sign below

Signature of Foreman:	Signature of Supervisory Officer:
Date (mm/dd/yy):	Date (mm/dd/yy):

NOTES