

Yonge North Subway Extension

Finch Station Early Works Construction Liaison Committee Meeting #6

August 16, 2023



Land Acknowledgement

Let us take a moment to acknowledge that we are on the traditional territory of Indigenous Peoples including the Anishnabeg, the Haudenosaunee and the Wendat Peoples.

We are all Treaty people. Many of us have come here as settlers and immigrants...in this generation or generations past.

Metrolinx declares its commitment to building meaningful relationships with Indigenous Peoples.

We acknowledge the historic and continued impacts of colonialization and the need to work towards meaningful reconciliation with the original caretakers of the land.

We acknowledge that Metrolinx operates on lands covered by 20 Treaties, and that we have a responsibility to recognize and value the rights of Indigenous Nations and Peoples and conduct business in a manner that is built on the foundation of trust, respect and collaboration.

Finch Station Construction is Ongoing

Drone shot
of recent
work on
Hendon Ave



Hendon Avenue Cable Systems Work



Excavation on Hendon Ave (TPSS)



Maintenance hole excavation on Hendon Ave

Additional Photos



Maintenance chamber being installed



Scaffolding system for TTC interior work

Project Mobilization Continues



Noise and vibration monitor in front of TPSS



Excavation activities by earth line will allow drilling caisson to occur




Fencing around the public walkway

Hendon Avenue Progress Update

- B&M has successfully installed 3 out of 4 maintenance holes. Currently working on the last maintenance hole and started installation of the duct bank.
- Fire department connection in front of 5700 Yonge: coring completed, pipe sleeves, DFL pipes and fire department connection installed and completed civil works.

Duct installation at Hendon Ave. and Yonge St.



Finch Tail Track Progress Update

- Cable management system overall installation completion is now at 95%
- Dry Fire Line (DFL) installation completed on northbound and southbound tracks.
- Overall DFL completion is now at 70%, next phase will include the rerouting of the Center DFL.



Dry fire line installation within Finch Tail Track

Back of House Project Updates

- New power box and additional cable sleeve installed.
- Temporary existing air duct relocation at Transformer room completed.
- Currently working in the TTC transformer room for air duct relocation.

New power box for Yonge North Subway Extension



Recent Community Engagements

- Our goal is to make sure local neighbourhoods and businesses stay accessible and informed throughout this important project.
- Concert in the Park series:
 - July 19: Concerts in the Park @ Dufferin District Park
 - July 26: Concerts in the Park @ Mackenzie Glen District Park
 - August 2: Concerts in the Park @ North Thornhill Community Centre
- Upcoming engagements in or near Willowdale:
 - August 18: Major Mackenzie West Terminal (Wonderland)
 - September 1: North York Jazz Festival
 - September 19: North York Centre
 - September 28: Fairview Mall



