

## 2024 Lookahead

Q2 2024 (April- June)	Q3 2024 (July - September)	Q4 2024 (October- December)
<p><b>Activity:</b> Excavation and support works in the rail corridor and at the Queen St. E., Logan Ave., and Dundas St. E. bridges</p> <p><b>Hours:</b></p> <ul style="list-style-type: none"> <li><b>Daytime:</b> Monday - Friday from 7 a.m. to 7 p.m.</li> <li><b>Overnight:</b> Sunday - Thursday from 8 p.m. to 5 a.m.</li> </ul>	<p><b>Activity:</b> Continue installation of retaining walls and noise barriers from Eastern Ave. - Jones Ave</p> <ul style="list-style-type: none"> <li><b>Daytime:</b> Monday - Saturday from 7 a.m. to 7 p.m.</li> <li><b>Overnight:</b> Sunday - Thursday from 8 p.m. to 5 a.m.</li> </ul>	<p><b>Activity:</b> Rail closures for installation and commissioning of new tracks</p> <p><b>Hours:</b></p> <ul style="list-style-type: none"> <li>Two weekends between October and November 2024 (exact dates to be determined); 24-hour work</li> </ul>
<p><b>Activity:</b> Utility installations between Gerrard St. E. and Jones Ave.</p> <p><b>Hours:</b></p> <ul style="list-style-type: none"> <li><b>Overnight:</b> Monday - Friday from 8 p.m. to 5 a.m.</li> </ul>	<p><b>Activity:</b> Continue construction of new bridge abutments at Queen St. E., Logan Ave., and Dundas St. E.</p> <p><b>Hours:</b> Exact days and work hours to be determined</p>	<p><b>Activity:</b> Continue construction of the new bridges on the east side of the rail corridor</p> <p><b>Hours:</b> Exact days and work hours to be determined</p>
<p><b>Activity:</b> Bridge abutment demolition and pier construction at the Queen St. E., Logan Ave., and Dundas St. E. bridges</p> <p><b>Hours:</b></p> <ul style="list-style-type: none"> <li><b>Daytime:</b> Monday - Friday from 7 a.m. to 7 p.m. and periodically Saturday's from 7 a.m. - 5p.m.</li> <li>Periodically crews may be required to work until 10 p.m. on weekdays</li> <li><b>Overnight:</b> Weekend road closures may be required for abutment demolitions</li> </ul>	<p><b>Activity:</b> Start preparation work (tree and fence removals) for construction on the west side of the corridor</p> <p><b>Hours:</b> Daytime (exact days and work hours to be determined)</p>	<p><b>Activity:</b> Continue preparation work (access roads) for construction on the west side of the corridor</p> <p><b>Hours:</b> Daytime (exact days and work hours to be determined)</p>
<p><b>Activity:</b> Installation of retaining walls and noise barriers from Eastern Ave. - Jones Ave.</p> <p><b>Hours:</b></p> <ul style="list-style-type: none"> <li><b>Daytime:</b> Monday - Saturday from 7 a.m. to 7 p.m.</li> <li><b>Overnight:</b> Sunday - Thursday from 8 p.m. to 5 a.m.</li> </ul>		<p><b>Activity:</b> Logan Ave. watermain relocation</p> <p><b>Hours:</b> Exact days and work hours to be determined</p>
<p><b>Activity:</b> Sewer restoration work at Degrassi St. E. and Saulter St., and dewatering installation at 2 Paisley Ave.</p> <p><b>Hours:</b></p> <ul style="list-style-type: none"> <li><b>Daytime:</b> Monday- Friday from 7 a.m.- 7p.m.</li> </ul>		
<p><b>Activity:</b> Start construction of new bridge abutments at Queen St. E., Logan Ave., and Dundas St. E.</p> <p><b>Hours:</b> Exact days and work hours to be determined</p>		<ul style="list-style-type: none"> <li>Work activities and hours listed are tentative and subject to change</li> </ul>