


Corktown/Don Yard Construction Liaison Committee

July 25, 2024





Agenda

Welcome

- Introductions
- Land Acknowledgement
- Safety Moment

Presentation

- Review of Action Items
- Don Yard Works
 - $_{\circ}$ Construction Updates
- Corktown Station
 - \circ Construction Updates
 - Traffic Discussion
 - $\circ \quad \text{Archaeological Updates}$
- Community Engagement
- We Are Here For You

Feedback and Discussion (30 minutes)



Land Acknowledgment

Treaties and Reserves in the Greater Golden Horseshoe



Let us take a moment to acknowledge we are on lands that have been, and continue to be, home to many Indigenous Peoples including the Anishnabeg, the Haudenosaunee and the Huron-Wendat peoples.

We are all Treaty people. Many of us have come here as settlers, as immigrants or involuntarily as part of the trans-Atlantic slave trade, in this generation, or generations past.

We acknowledge the historic and continued impacts of colonization and the need to work towards meaningful reconciliation with the original caretakers of this land.

We acknowledge that Metrolinx operates on territories and lands covered by many treaties that affirm and value the rights of Indigenous communities, Nations and Peoples.

We understand the importance of working towards reconciliation with the original caretakers of this land. At Metrolinx, we will conduct business in a manner that is built on a foundation of trust, respect and collaboration.

METROLINX

Safety Moment - Mitigating Risk

Inclement weather can impact our sites resulting in necessary and immediate action.

- We understand having pumping trucks onsite prior to 7:00 a.m. can be impactful, but it is necessary to contain and remove excessive water in a timely manner to prevent potential and bigger issues within the work zone and outside into the public areas.
- Pumping services are outsourced. During significant rain events, the demand is greater city-wide and OTG relies on the availability of the vendor.
- OTG plans to implement a dedicated pump-and-store system to manage the ponding rainwater and minimize the need for vacuum trucks in future where drainage can be improved. In the interim, vacuum trucks are the most effective and efficient solution.



• Regular activities are permitted and scheduled between 7:00 a.m to 7:00 p.m.

PREVIOUS CLC MINUTES AND ACTION ITEMS

ACTION ITEM	STATUS UPDATE
• Metrolinx to provide updated deck with the Don Yards haul routes slide.	• Updated deck was shared with the community on July 5 th .
• Metrolinx to include traffic management in future CLC agendas.	• Traffic has been added as a standing agenda item.

Don Yard Update



Don Yard Construction Update

Information as of July 25, 2024





Ongoing Daytime Work

Bridge Foundation (Caisson Drilling)



- The East drilling is complete
- The West caisson drilling is underway

Bridge Trestle Construction



 Installing a temporary structure in the Don River to support construction of the permanent steel bridge

->>> METROLINX

Overnight Work

Overnight work hours are from 8 p.m. to 5 a.m. Overnight work is expected to occur six days a week (Monday to Saturday)

Piling & Excavation



 Installing support structures to facilitate the excavation of the subway portal & cut-andcover tunnel

Caisson Concrete Pours



 Pouring concrete around steel structures to build the foundation of the bridge

Utility Relocation



- Creating trenches for underground pipes & cables
- Occasional use of excavators, hydro-vacuum trucks and compaction equipment
- Must be overnight so trains are not running, and to avoid impact to GO train service

Upcoming Work

Daytime work hours are from 6 a.m. to 5 p.m. Overnight work hours are from 8 p.m. to 5 a.m.

- AUGUST
 - Start drilling piles to support the excavating of the tunnel and portal - the portal will allow the Ontario Line to transition from underground to surface level
 - Ongoing utility relocation

Multiple drill rigs will be on site during the tunnel and portal construction



- Service for the bridge trestle, portal and tunnel
 - Start excavating for the first "cut" down into the tunnel
 - Complete the west bridge abutment
 - Start preparation work for the new hydro-one transmission tower

 Continue excavating, drilling, and concrete works for portal and tunnel construction

. . . .

November

 Ongoing building of bridge supports

ocoper

 Start building the foundation for the new hydro-one transmission tower

- Excavating inside the 'cut and cover' tunnel
- Ongoing installation of tiebacks to South Wall
- Ongoing drilling of secant piles on North Wall
- Start jet grouting, to strengthen tunnel's entrance
- Install HONI monopole
- Wrapping up concrete work to west abutment
- Ongoing trestle construction (out of water)

->>> METROLINX

Mill Street Sidewalk Closure (South Side)

When:

- Approx. start: Late July 2024
- **Duration:** For approx. ten months


Where:

- Closure: Sidewalk on south side of Mill Street
 between Bayview Avenue & Tannery Road
- Open access: The sidewalk on the north side of Mill Street will remain open. Bike lanes on Mill Street will also remain open

Why:

 To improve public safety during construction in the Don Yard





Don River Environmental Mitigations

Water Sampling

Ø



- Monitor water quality daily
- If results are outside limit, work ceases until improved resampling results

- Ensures sediment aren't disturbed during piling operations
- Ensures fish are outside the piling



- Ensure no fish are present
- Any remaining fish will be documented & relocated



- Creating enclosed area to trap suspended solids
- Ensures no sediment is going into the Don River



 Outside restricted activity timing window for spawning species' protection

→ METROLINX



Spill prevention and response plan

25


Station sites at Corktown: Construction Update





Works in Progress - North site

- A second drill rig was delivered to site on July 8th to enhance pile drilling efficiency and productivity at the north site. Approximately 140 piles have been installed, which brings the work to roughly 30% completion.
- Current forecast estimates piling completion, in the North shaft, end of August.
- The soil in the auger is dampened **to suppress the dust from becoming airborne particles** while cleaning the auger.



King piles and filler piles along the north shaft wall of the north site



Works in Progress - South site

- **East & West Access Points** of the south site are under development with the future **entry** (ingress) on Parliament Street and the **exit** (egress) on Berkeley Street.
- A turnstile gate will be installed for employee access just to the right of the entry (ingress) on Parliament Street in coming weeks.
- Hoarding platform to support taller noise wall
- Noise wall on Berkeley Street
- Well decommissioning
- Working platform
- Soil sampling



Gate 3 on Parliament Street

Site management + cleanliness

- Sidewalks and lanes around the perimeter to remain clear of debris, dirt/dust/mud during dry and wet weather.
- Dust suppression during piling activities, including use of mobile water totes moved to each hole drilled to provide moisture to the dry bedrock material.
- Crew members moisten the removed soil as piling drill auger raises it above ground.
- Monitoring of the graffiti on site hoarding is ongoing and removed if observed.




Street sweeper clearing debris on Parliament Street

Traffic Management Discussion

Routes are developed in consultation with the City of Toronto.

These maps represent primary routes for vehicles entering and exiting the work site, currently in use.



Community Engagement



Community Artwork

We want to hear from you!

- In fair practice across the south civils alignment of the seven (7) stations of the Ontario Line, community consultation for the artwork panels is underway.
- The community's voice will influence the selected artwork for identified site panels.
- Artwork will appear alongside Ontario Line signage for the project.
- Feedback will be collected through engagement with the community via an online survey.
- To access the survey, scan the QR code or access at metrolinx.com/OntarioLineCommunityArt



Reply by August 23rd

• In the interim, additional temporary signage to be installed in coming days.

The Ontario Line

Station Naming

Update and Next Steps

- The name of the station has not been finalized. 'Corktown' is a placeholder name for the time being
- Metrolinx is in the process of finalizing the Station Naming engagement plan that will be rolled out across the line to gather community input and feedback
- In advance of this process, CLC members are welcome to share their thoughts on the topic of station naming in writing to:

Ontarioline@metrolinx.com

• More information will be shared on this process as it advances

Community Engagement Contact Information

Metrolinx will keep the community informed by providing Ontario Line updates and addressing questions and concerns effectively, and quickly.

Connect With Us:

Email: OntarioLine@metrolinx.com

Telephone 24/7: 416-202-5100

Ontario Line e-newsletter: <u>Metrolinx.com/OntarioLine</u>

Follow us on social media:





Scan the QR code for Metrolinx e-newsletter subscription

->>> METROLINX