

HURONTARIO LRT


Construction Liaison Committee

Brampton South/Mississauga North

April 23, 2020

AGENDA

- Introductions and Safety Moment
- HuLRT and COVID-19
- Project Overview
- Major Construction Overview
- Preparatory Construction Update
- Utility Relocation Work
- Communications and Community Engagement
- Other Business



HulRT and COVID-19

HULRT AND COVID-19

- Mobilinx Pandemic Response Plan (PRP) was put in place and is updated regularly for all Mobilinx office staff, site teams, and subcontractors to adhere to in order to ensure the safety of the public, our staff and site workers as well as keeping the project on track.
- PRP Includes, but not limited to:
 - Daily Health Screening forms (digital and paper)
 - Physical Distancing
 - Cleaning/disinfecting high touch points on shared surfaces, washrooms, tools, equipment, vehicles
 - o COVID-19 Quality Assurance Compliance Inspections
 - Site Signage and Reminders
 - Preparing for an emergency shutdown (securing the site and offices)
 - Mobilinx employee letter (proof of essential services)
 - Mobilinx employee helpline
 - Daily site safety briefings
 - Town hall meetings





Project Overview

HURONTARIO LRT PROJECT

- LRT route from the Port Credit GO Station in Mississauga to the Brampton Gateway Terminal
- Stops serving two urban growth centres, four mobility hubs, two GO Transit rail lines, Brampton Züm and Mississauga Transitway
- Design, Build, Finance, Operate and Maintain (DBFOM)
 model
- Mobilinx awarded contract on October 21
- Preparatory construction underway with major construction scheduled for 2021
- Anticipated completion Fall 2024



Major Construction Overview

MAJOR CONSTRUCTION OVERVIEW (HULRT)

		20	019			2020				20	21		2022					2	023			20)24	
Activity ID	~	Q3	q	4	Q1	Q2	Q3	Q4	Q:	1 Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q	1 Q2	QE	Q	4 Q1	Q2	Q3	Q4
DBJV-Hurontario_LRT_Live																								
Project Start			•																					
Design Development																								
Permits & Environmental																								
Dry Utilities (Hydro, Telecoms and Gas)																								
Wet Utilities (Watermains, Sewers and storm)																								
Roadworks, structures, boulevards, hardscape and landscape																								
Trackworks and guideway																								
Stations & Stops																								
Operations, Maintenance and Storage Facility																								
Overhead Catenary System																								
Traction Power Substations (including civil works and testing))													Ш	Ш		Ш				П				
Train Control & Signals (including testing)			П												П	Ш				П				
Revenue Vehicles Delivery and Commissioning																				П				
Project Wide System Testing Acceptance																								
Simulated Revenue Service																								
Revenue Service Demonstration																								
Substantial Completion		П																						

MAJOR CONSTRUCTION OVERVIEW (MISSISSAUGA NORTH)

	2019			2019 2020				2021			2022				2023				2024			1			2025		
	QЗ	Q4	Q1	Q2	QЗ	Q4	Q1	Q2	Q3	Q4	Q1	Q2	QЗ	Q4	Q1	Q2	QЗ	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
DBJV-Hurontario			П			\Box	П	Πİ	ΠÌ	\Box	П	П			П	П			ΠÌ	П	ΠÌ	П	Πİ	П		Ш	
CONSTRUCTION & INSTALLATION of Hurontario LRT Project																							\prod	\prod			
Segment 4 - Eglinton Av. to Britannia Road						П	Ш	Ш	Ш			Ш				Ш								\prod			
Site Conditions						Ш	Ш																				
Roadworks							Ш	Ш	Ш	Ш																	
Dry Utilities						Ш	Ш	Ш		Ш																	
Wet Utilities						Ш	Ш	Ш	Ш	Ш	Ш																
Guideway/Trackwork									Ш						Ш	Ш											
TPSS Build										Ш																	
Stop Build (Eglinton, Bristol, Matheson, Britannia)															Ш												
Final works (landscaping, restoration works)																											

MAJOR CONSTRUCTION OVERVIEW (MISSISSAUGA NORTH)




Zone 10: Eglinton to Matheson Blvd.

- Removals (Median, etc.): Oct. 2020 Apr. 2021
- Utilities, Roadworks: Sep.2021 Nov.2022
- Guideway: Nov 2022 Jul. 2023

Zone 11: Matheson Blvd. to Britannia Rd.

- Removals (Median, etc.): Mar.2020 Apr. 2020
- Utilities, Roadworks: Aug.2020 Sep. 2021
- Guideway: July 2021 Nov.2021

MAJOR CONSTRUCTION OVERVIEW (MISSISSAUGA NORTH)



Zone 12: Britannia to Capston Dr./World Dr.

- o Removals (Medians, etc.): Mar. 2020 -Apr. 2020
- o Utilities, Roadworks: Sep.2020- Sep.2021
- o Guideway: Jul.2021 Nov. 2021
- Zone 13: Capston Dr./ World Dr. to Derry Rd.
 - o Removals (Medians, etc.): Mar.2020 Apr.2020
 - Utilities, Roadworks: Sep. 2020 Nov. 2021
 - o Guideway: Nov.2021- May 2022
- Zone 14: Derry Rd. to Brampton City Boundary
 - o Removals (Medians, etc.): Mar. 2020 Apr. 2020
 - Utilities, Roadworks: Sep. 2020 Oct. 2021
 - Guideway: Jul. 2021 Oct.2021

MAJOR CONSTRUCTION OVERVIEW (BRAMPTON SOUTH)

	20	019		2020			2021			2022				2023				2024					202	 25		
	Q3	Q4	Q1	Q2	QЗ	Q4	Q1	Q2	Q3	Q4	Q1	Q2	2 Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
DBJV-Hurontario_LRT												111													\prod	
CONSTRUCTION & INSTALLATION of Hurontario LRT Project																									Ш	
Segment 6 - Mississauga/Brampton to North Contract Limit (S6)																										
Site Conditions																										
Roadworks										Ш	Ш															
Dry Utilities											Ш															
Wet Utilities										Ш																
Trackwork														Ш												
Structures (407)														Ш												
TPSS Build																										
Stop Build (Ray Lawson, Gateway, Sir Lou)																										
Final works (landscaping, restoration works)														Ш												

MAJOR CONSTRUCTION OVERVIEW (BRAMPTON SOUTH)



Zone 15: 407 South Ramp to Ray Lawson Blvd.

- Removals (Median, etc.): Sep. 2020 Oct. 2020
- Utilities, Roadworks: Sep. 2021 May 2022
- Guideway: April 2022 Jan. 2023

Zone 16: Ray Lawson Blvd to Bartley Bull Pkwy.

- Removals (Median, etc.): Sep. 2020 Oct. 2020
- Utilities, Roadworks: Sept. 2021 Jun. 2022
- Guideway: April 2022 Oct. 2022

Preparatory Construction Update

NOISE AND VIBRATION BASELINE ASSESSMENT

- These assessments takes place before major construction to understand the acoustic characteristics and ground conditions within the area
- Arcadis Canada Inc. retained to gather baseline noise and vibration data from sensitive receptors along Hurontario St.
- Exterior data is collected using non-invasive equipment for a 48-hour period.
- Interior data is collected using non-invasive equipment for a one-hour period.
- Selected properties owners along the corridor will be contacted by phone, email, or regular mail requesting permission to set up equipment on their property
- Participation is voluntary.







EARLY WORKS UPDATE

Test Pits


• Works completed in Work Zones 11, 12, 13, 14, and 15.





Median Removals

 Medians removed and roadway paved between Matheson Blvd and Britannia Rd.





OPERATIONS MAINTENANCE STORAGE FACILITY

Work Completed

- Investigation borehole drilling
- Demolition of residential farmhouse, septic tank, and underground water cistern pits
- Backfilling of the resultant pits
- Removal of debris
- Fencing of property



OPERATIONS MAINTENANCE STORAGE FACILITY

Ongoing Work:

- Construction of temporary parking lot
- Laydown area
- Delivery and set-up of site office trailers
- Installation of Environmental Protection Measures (silt fencing, etc.)
- Construction of access haul road
- OMSF is expected to be completed by 2022



Utility Relocation Work

METROLINX UTILITY RELOCATION WORK


To accommodate the construction of the Hurontario LRT, Enbridge is required to install a new gas line on **Hurontario Street** from **Highway 407** to **Sir Lou Drive**. These pipelines are integral to Enbridge's gas system and must be re-routed to ensure the safe and reliable delivery of natural gas to customers in the Greater Toronto Area.

Hurontario Street (Highway 407 to Sir Lou)

Start Date mid-March 2020

Duration 6 Months

Timing 7 a.m. and 7 p.m., Monday to Friday.



Communications and Community Engagement

VIRTUAL ENGAGEMENT

- Trade Shows postponed until further notice
 - HR and Procurement presentations posted to Mobilinx website
- Construction Liaison Committee
 - Virtual committee meetings this spring
- Spring Open Houses
 - May 2020: virtual open houses
- Pop-ups postponed until further notice



Getting to know Mobilinx

LOCAL EMPLOYMENT AND VENDOR OPPORTUNITIES WITH THE HURONTARIO LIGHT RAIL TRANSIT PROJECT (Hulrt)

Wondering how you can join the growing team at Mobilinx, or get involved with building the HuLRT? The Mobilinx procurement and human resource departments have provided information guides to answer your questions about:

- Employment opportunities in professional, technical and administrative positions at Mobilinx
- How to improve your interview skills and build your resume
- . The procurement process at Mobilinx
- · What we're looking for, opportunities for materials, products and services

Click on the links below to learn more today!

Careers at Mobilinx

How you can join the Mobilinx team, to help bring the Hurontario Light Rail Transit system to Mississauga and Brampton.

LEARN MORE

Procurement 101

How to prepare your business bid.

LEARN MORE

COMMUNICATIONS

Construction Notices

- Delivered to adjacent properties along the corridor via Canada Post
- Next notice on median removals will be delivered the week of April 20.

Regional Peel e-newsletter

Updates on Metrolinx projects taking place in the Peel region

Digital channels

 Keeping stakeholders informed and engaged through various digital channels (Tweets, Blog Posts, Project websites, Email Distribution, Regular Mail)

Hurontario LRT



Sign Up

for Peel Region updates and more from Metrolinx

Email*

Subscribe

Subscribe for the latest news from Metrolinx. You can unsubscribe at any time.

Your personal information is being collected under the authority of the Metrolinx Act, 2006 in order to provide you with email communications about Metrolinx services.

For questions, contact: Manager, Customer Contact, Metrolinx, 20 Bay St, Toronto, ON, M5J 2W3, (416) 869-3600.

Other Business

△ METROLINX