## Don Yard Rail Corridor Bi-Weekly Construction Update

Saturday May 17 to Saturday, May 31, 2025

No work is planned for the Victoria Day long weekend (May 17 - 19)

This notice provides an update on the work happening in the Don Yard rail corridor over the next two (2) weeks. The notice will be updated on a bi-weekly basis.



## What is happening?

Construction work is underway in the Don Yard rail corridor to prepare for the future Ontario Line. A new subway tunnel and portal are being built in the Don Yard to transition the Ontario Line from underground to surface level. There will also be a new bridge constructed over the Don Valley Parkway. This notice provides a progress update on the works taking place in the Don Yard. For further details, please carefully review the information provided in the table below.

| Hours of Work and Duration |   | Location   | Activity   |
|----------------------------|---|--|--|
|                            | Resuming in mid-June during the daytime   | Middle of the site east of 181 Mill<br>Street towards Bayview Avenue | Piling Using a drill rig to dig circular holes in the ground. These holes are then filled with steel and concrete to create a wall that will support the tunnel excavation. Piling is progressing west to east.  |
|                            | Ongoing until mid-June Daytime Monday to Saturday 7 a.m 7 p.m.  | East end of the site, south of<br>Corktown Common                    | Jet Grouting Using a small drill to inject grout into the ground. The grout helps to stabilize the ground and improve soil conditions.   |
|                            | Ongoing until December 2025 Daytime • Weekdays and Saturdays from 7 a.m 7 p.m. • Intermittent overnight work as required. | • Middle of the site, south of 131, 151, and 181 Mill Street         | Excavation, hauling and tieback installation Using excavators and dump trucks to remove material (soil) from the site. Using drill to install steel rods that will support th excavation. Milling and smoothing the piles using an excavator. Activities progres west to east. |
|                            | Ongoing until December 2025 Daytime • Weekdays and Saturdays 7 a.m 5 p.m.   | At the east end of the site, beside<br>the Don River                 | Bridge trestle work Installing foundations for the temporary bridge. Construction activities include excavation and concrete works.  |

<sup>\*</sup>Work locations may change based on construction progress and site conditions.

