

# **Union Station Enhancement Project**

## **Major Landowners / Tenants Meeting**

**June 11, 2025**



# METROLINX LAND ACKNOWLEDGEMENT

Let us take a moment to acknowledge we are on lands that have been, and continue to be, home to many Indigenous Peoples including the Anishnabeg, the Haudenosaunee and the Huron-Wendat peoples. We are all Treaty people.

Many of us have come here as settlers, as immigrants or involuntarily as part of the trans-Atlantic slave trade, in this generation, or generations past. We acknowledge the historic and continued impacts of colonization and the need to work towards meaningful reconciliation with the original caretakers of this land.

We acknowledge that Metrolinx operates on territories and lands covered by many treaties that affirm and value the rights of Indigenous communities, Nations and Peoples.

We understand the importance of working towards reconciliation with the original caretakers of this land. At Metrolinx, we will conduct business in a manner that is built on a foundation of trust, respect and collaboration.

# ALLIANCE CHARTER

## UNION STATION ENHANCEMENT PROJECT



**ONTrack Alliance**  
commits to courageously  
transform how projects  
are delivered through  
trust and collaboration.

# AGENDA

1 UNION STATION ENHANCEMENT PROJECT (USEP) OVERVIEW

2 CONSTRUCTION UPDATES

3 CUSTOMER UPDATES


4 NEXT STEPS

## Your Key OnTrack Alliance Contacts:

- Sarah Jayne Swan, Project Coordinator, Stakeholder & Communications, ONTrack Alliance, [sarah-jayne.swan@wsp.com](mailto:sarah-jayne.swan@wsp.com)
- Josh Speedie, Communications Manager, ONTrack Alliance, [Joshua.Speedie@wsp.com](mailto:Joshua.Speedie@wsp.com)
- Marija Cvetkova, Community Engagement Advisor, Community Engagement, GO Expansion, Metrolinx, [Marija.Cvetkova@metrolinx.com](mailto:Marija.Cvetkova@metrolinx.com)

# USEP PROJECT OVERVIEW


## GO EXPANSION ENABLING WORKS



The Union Station Enhancement Project (USEP) is a GO Expansion Enabling Works project that is required in advance of the On-Corridor Works project in order to facilitate future track closures for the reconstruction of platforms within the existing trainshed, and to optimize the overall On-Corridor Works construction schedule.

The USEP is required in addition to the rehabilitation and upgrades already completed or near completion at Union Station.

# UNION STATION ENHANCEMENT PROJECT




# CONCEPTUAL RENDERINGS



Artists rendering. Design subject to change.

**Figure:** Conceptual rendering of continuous concourse from York Street to Bay Street

# CONCEPTUAL RENDERINGS



# CONCEPTUAL RENDERINGS




Facilitating new south tracks

Additional stairs and elevators to facilitate access to the platforms

Wider platforms

# CONCEPTUAL RENDERINGS



Connecting York/VIA/Bay Concourses,  
Union Square and Scotiabank Arena

Additional stairs and elevators to  
facilitate access to the platforms

# CONSTRUCTION UPDATES

# UNION STATION ENHANCEMENT PROJECT CONSTRUCTION

- **Demolition, Foundation, Concourse and Track Level Activity - Phasing**
  - Progress of demolition, foundation, concourse and track level updates across Areas A - J.
- **Customer Communications**
- **Next Steps**




# TRACK LEVEL - PROGRESS



**Photo:** Areas F (east facing)



**Photo:** Areas F (east facing), April 2025



**Photo:** Areas F (east facing), June 2025

# TRACK LEVEL - WEST OF YORK ST (AREA A)

## Area A


- Subwall installation complete
- Area is being prepared for micropiles
- Dewatering is ongoing
- Caisson demolition is ongoing to allow even grade
- Backfilling is on pause while the caisson demo is ongoing

## Next steps:

- Slab demo to even the elevation, hand chipping of abutment footing



**Photo:** Area A (west facing)  
March 2025




**Photo:** Area A (west facing)  
June 2025

# TRACK LEVEL - YORK STREET TEAMWAYS (AREA B)

## Enwave Scope



- Ongoing until end of August 22, 2025
- Full closure of the south side of the YWT
- Pedestrians re-routed to sidewalk outside of the teamway
- Pipe installations ongoing.
- Upcoming Works: Chill water pipe installations scheduled mid- June




**Photo:** YWT Large opening into Area A

# TRACK LEVEL - EAST OF YORK ST (AREA C)

- Rebar work is complete
- Shoring for track slab pour is complete
- Track slab pour is complete (not pictured, next slide)



**Photo:** Area C  
March 2025




**Photo:** Area C  
June 2025


# TRACK LEVEL - EAST OF YORK ST (AREA C)



**Photo:** Area C  
March 2025




**Photo:** Area C  
June 2025



**Photo:** Area C  
June 7, 2025



**Photo:** Area C  
June 11, 2025




# TRUCK TUNNEL (AREA D)


- Track slab shoring is complete
- Rebar and prepping for track slab pour in August
- Mech room 1 lintel pour complete

## South Flare Man Door Opening

- Lintel poured for the man door opening, dowelling and rebar is complete
- Next steps: prepping for second man door opening




**Photo:** Truck Tunnel, April 2025




**Photo:** Truck Tunnel, June 2025

# TRACK LEVEL - AREA E

- LC1 suspended slab is complete
- Track slab 2 and 3: Shoring close to completion
- Scanning of the rebar in the signal bunker is ongoing
- Continuing 1929 wall repairs
- Next steps: Finalize rebar to prepare for the next pour



**Photo:** Rebar and Vapour Barrier, March 2025



**Photo:** Shoring, June 2025


# TRACK LEVEL - AREAS F/G

## South Side


- Area over cistern is being prepped for slab pouring
- Ongoing shear wall rebar and concrete work

### Next steps:

- Micropile installations west of the blue route in the coming weeks
- Finish removing the excess concrete from chipping
- Pouring the new wall in coming weeks
- Backfilling after wall is complete



**Photo:** Area F/G - South Wall  
April 2025



**Photo:** Area F/G - Shoring  
June 2025

# TRACK LEVEL - AREAS F/G

## North Side

- Rebar installation is complete and the pilecaps are poured
- Form work is complete for the bulkhead installation
- Chipping on the atrium supports is ongoing

**Next Steps:** All south walls to be complete, clearing the area for concrete pour

## Mechanical Room 2

- Chipping and formwork is ongoing



**Photo:** Area F/G - North Wall  
June 2025




# BAY ARCADE - BLUE ROUTE

**Purpose:** To build a temporary ramp for future relocation of Telus Ramp.

## Background:

- Bay Arcade temporary ramp hoarding is complete on the North side.
- Next steps: Stair closure hoarding mobilization by mid-June then construction of temporary ramp can begin.



**Photo:** Hoarding (looking east in the Bay Arcade)  
May 2025



# TRACK LEVEL - BLUE ROUTE

## Area H

- Design and work plan discussions are underway, site visits and investigations ongoing
- Prepping for pilecaps
- Next Steps: Continuing caisson investigations

## Electrical Relocations (120V)


- Scheduling underway for this activity.

## Blue Route Investigations

- Design and work plan discussions are underway.



**Photo:** Blue Route openings on the West Wall, April 2025



**Photo:** Blue Route openings on the West Wall, June 2025

# TRACK LEVEL - AREA I/J



## Area I

- Pile cap installations are underway across the area
- Subwall work is ongoing on the South walls, nails and studs are installed
- Rebar and formwork is complete for wall installations, to be followed with concrete pouring
- Cistern investigations are complete, backfilling with flowfill
- Mechanical Room 3: Preparation of elevator base is ongoing


## Area J

- Micropile installations are complete

**Next Steps:** Backfilling clearstone in Mechanical Room 3, pilecaps in Area J, prep for waterproofing



**Photo:** Area I / J, April 2025




**Photo:** Area I / J, June 2025

# CUSTOMER UPDATES

## ENWAVE

- South section of York West Teamway closure (continuing until August 2025)

**Construction updates posted on the web at:**  
**[Union Station Improvements](#)**  
**Register for [On the GO alerts](#) to stay in the know**



# NEXT STEPS





**@Metrolinx**



**@GOExpansion**



**<https://www.metrolinx.com/union>**



**TorontoWest@metrolinx.com**

