

Lakeshore East (West) Corridor Expansion: Early Work - Package B

Construction Liaison Committee - April 2024

Website: metrolinx.com/lakeshoreeastrailcorridor
Contact: torontoeast@metrolinx.com

Land Acknowledgment

Let us take a moment to acknowledge we are on lands that have been, and continue to be, home to many Indigenous Peoples including the Anishnabeg, the Haudenosaunee and the Huron-Wendat peoples.

We are all Treaty people. Many of us have come here as settlers, as immigrants or involuntarily as part of the trans-Atlantic slave trade, in this generation, or generations past.

We acknowledge the historic and continued impacts of colonization and the need to work towards meaningful reconciliation with the original caretakers of this land.

We acknowledge that Metrolinx operates on territories and lands covered by many treaties that affirm and value the rights of Indigenous communities, Nations and Peoples.

We understand the importance of working towards reconciliation with the original caretakers of this land. At Metrolinx, we will conduct business in a manner that is built on a foundation of trust, respect and collaboration.

Terms of Reference

The CLC will provide a communication forum for the Lakeshore East-West (Package B) construction project team and community representatives of area residents and businesses to proactively and regularly communicate and discuss construction activities and community impacts. The committee is designed to enable regular access to construction-related information, including schedule and timing information for local business owners, community groups and residents, through CLC representatives and discussions.

The Lakeshore East-West Team will:

- Provide accurate, understandable and timely information.
- Be open to feedback, give careful consideration to ideas, and report back to the larger project team.
- Adhere to all aspects of the Terms of Reference and Code of Conduct.

Community Representatives or Area Residents and Businesses will:

- Participate actively in regular meetings.
- Be open and receptive to ideas.
- Liaise and act as a representative of pre-identified organization/community/business or stakeholder group by providing feedback to the project team and formally communicating relevant information back to their respective groups.
- Adhere to all aspects of the Terms of Reference and Code of Conduct.

Project Update - Package B

Action Items

March CLC Action Items

Meeting actions	Owner
NA	

Complaints	Response/Action
Vibration between Main Street at Victoria Park Ave	This is related to grading works, apologies for the inconvenience

Noise/Vibration	Location	Reason
Noise (x47)	Victoria Park-Warden (Zone 2)	Likely false-positives as monitor located too close to equipment. Further analysis underway.
Vibration (x21)	Victoria Park-Warden (Zone 2)	

Project Update – Package B

Woodbine Avenue to Warden Avenue

LS Lakeshore Constructors

Wolcott Ave. to Warden Ave.

Ongoing Bridge works:

Works are ongoing in the following locations - day and night shifts:

- Danforth West
- Warden East
- Danforth East
- Warden West

Retaining wall 10:

- Excavation - mainly during the night.
- Duration: 2 weeks

Upcoming activities:

- Casting of in-situ retaining wall



Warden Ave. to Victoria Park Ave.

Current activities:

Continued temporary shoring wall lagging and tiebacks:

- Duration: 9 months
- Completion: Jan 2025

Future activities:

T-wall (permanent retaining wall) concurrent with temp wall:

- Start: May 2024
- Completion: May 2025


Day and night activities



Victoria Park Ave. to Main St. (South Side of the Corridor)

Current activities:

- Grading
- Fence installation
- Duration: 3-4 months



Main St. to Woodbine Ave.

Current activities:

- Fence installation (nearing completion)
- Raceway installation (halfway complete)



Questions & Discussion

