



Lakeshore East West Corridor

Expansion: Early Work - Package C

Construction Liaison Committee Meeting

More info: metrolinx.com/lakeshoreeastrailcorridor/
Contact: TorontoEast@Metrolinx.com

July 4, 2023

Land Acknowledgment

Let us take a moment to acknowledge we are on lands that have been, and continue to be, home to many Indigenous Peoples including the Anishnabeg, the Haudenosaunee and the Huron-Wendat peoples.

We are all Treaty people. Many of us have come here as settlers, as immigrants or involuntarily as part of the trans-Atlantic slave trade, in this generation, or generations past.

We acknowledge the historic and continued impacts of colonization and the need to work towards meaningful reconciliation with the original caretakers of this land.

We acknowledge that Metrolinx operates on territories and lands covered by many treaties that affirm and value the rights of Indigenous communities, Nations and Peoples.

We understand the importance of working towards reconciliation with the original caretakers of this land. At Metrolinx, we will conduct business in a manner that is built on a foundation of trust, respect and collaboration.

Terms of Reference

The CLC will provide a communication forum for the Lakeshore East-West (Package B) construction project team and community representatives of area residents and businesses to proactively and regularly communicate and discuss construction activities and community impacts. The committee is designed to enable regular access to construction-related information, including schedule and timing information for local business owners, community groups and residents, through CLC representatives and discussions.

The Lakeshore East-West Team will:

- Provide accurate, understandable and timely information.
- Be open to feedback, give careful consideration to ideas, and report back to the larger project team.
- Adhere to all aspects of the Terms of Reference and Code of Conduct.

Community Representatives or Area Residents and Businesses will:

- Participate actively in regular meetings.
- Be open and receptive to ideas.
- Liaise and act as a representative of pre-identified organization/community/business or stakeholder group by providing feedback to the project team and formally communicating relevant information back to their respective groups.
- Adhere to all aspects of the Terms of Reference and Code of Conduct.

Safety Moment

Insect Bites

Overview

When working outside, you can be exposed to bites and stings. Some examples of insects that you may come across include:

- Ants
- Stinging flying insects such as bees, wasps, and hornets
- Ticks
- Spiders
- Mosquitoes
- Flies

Symptoms of Insect Bites and Stings

- West Nile Virus - Headache, stiff neck, fever, nausea, vomiting, drowsiness, confusion
- Lyme Disease - Fever, chills, fatigue, muscle and/or joint pain, distinct bullseye rash



- Allergic Reactions - Swelling in the face/neck, or wherever stung, difficulty breathing, drop in blood pressure, dizziness

Protect Yourself

- Routinely check your body for ticks.
- If you spot a tick, remove it as soon as possible:
 - With fine-tipped tweezers, gently grasp the tick and pull it in an upwards direction, away from your skin.
- TIP: ticks can be brought to local public health unit to be tested for Lyme disease
- Wear insect repellent when you know you are going to be working outside. Products containing 20-30% DEET have been shown to provide several hours of protection.
- Long-sleeve shirts and pants provide superior protection when working outside.

Slide 4

CW0

Safety moment to be updated ahead of the meeting

Charlene Watt, 2023-06-14T14:34:59.627

Project Update – Package C

Action Items

July 2023

July Construction Complaints

CW0

Complaint	Action
Concerns at Unity Road	<p>Residents have reached out with concerns regarding cleanliness (dust), worker behavior, and parking at Unity Road.</p> <p>Water trucks are spraying the roads to reduce dust and the frequency of these trucks has been increased. Metrolinx contractors have also discussed the concerns regarding behavior and parking with the work crews.</p> <p>The Unity Road access point will be decommissioned later this summer, once it is no longer required to support this contract. Thank you for your patience.</p>
Missing Notice at Sandstone Lane	<p>A resident notified Metrolinx that they received two copies of the Zone 3 Project Update notice, instead of one for Zone 2 and one for Zone 3 (Sandstone Lane is in Zone 2 and within 500m of Zone 3). Metrolinx contractors had additional Zone 2 notices dropped at each of the homes along Sandstone Lane.</p>
Signage at Smalls Creek	<p>A resident had let Metrolinx know of a fallen sign at Smalls Creek that required repair. Since being notified the signage has been repaired.</p>

Slide 6

CW0

Latest complaints to be added ahead of the meeting

Charlene Watt, 2023-06-14T14:33:55.256

June CLC Action Items

There were no action items from the June CLC Meeting.

June Noise Exceedances

There were no construction related noise exceedances during the month of June, however there were several construction related vibration exceedances within package C due to Retaining Wall 7

Slide 7

CW0 To be confirmed, and slide updated, ahead of the meeting
Charlene Watt, 2023-06-14T14:56:17.968


Project Update – Package C

Pape Avenue to Woodbine Avenue

LS Lakeshore Constructors

July 2023

PROJECT CONSTRUCTION MILESTONES




Woodbine Ave. to Coxwell Ave.

- Installation of the soakaway pit (drainage measure) is ongoing
- Installation of raceway is ongoing
- The abutment and girders work at Woodbine Bridge is completed; minor work is ongoing, and Aldergrove Avenue is being used as an access point into the corridor
- Duration: ~ 12 months
- Day Shift



Woodbine Ave. to Coxwell Ave: Culvert Installation at Small's Creek (Williamson Park Ravine North)

- The installation of the machine pit has been completed
- The directional auger has been mobilized into the ravine and assembled
- Installation of the new culvert is ongoing
- Duration: ~ 4 months
- Day Shift



Slide 11

CW0

Include photos of the directional auger

Charlene Watt, 2023-06-14T15:04:55.812

Coxwell Ave. to Greenwood Ave.

- Installation of the sub ballast material and final grading activities are underway
- Delivery and installation of the lagging panels at Retaining Wall 6 is ongoing
- Unity Access ramp removal is ongoing.
- Duration: ~ 8 Months
- Day & Night Shift



Greenwood Ave. to Jones Ave.

- Installation of the lagging panels at Retaining Wall 7 is ongoing
- Duration: ~ 6 Months
- Day & Night Shift
- Upcoming: soakaway pit installation at Retaining Wall 7 and final grading to follow



Jones Ave. to Pape Ave.

- Work crews will continue to use Pape Ave. for access to the rail corridor
- Duration: ~ 12 months
- Day & Night Shift

Questions & Discussion

