

# Lakeshore East (West) Corridor Expansion: Early Work – Package C

Construction Liaison Committee – November 2023

Website: [metrolinx.com/lakeshoreeastrailcorridor](https://metrolinx.com/lakeshoreeastrailcorridor)

Contact: [torontoeast@metrolinx.com](mailto:torontoeast@metrolinx.com)

## Land Acknowledgment

Let us take a moment to acknowledge we are on lands that have been, and continue to be, home to many Indigenous Peoples including the Anishnabeg, the Haudenosaunee and the Huron-Wendat peoples.

We are all Treaty people. Many of us have come here as settlers, as immigrants or involuntarily as part of the trans-Atlantic slave trade, in this generation, or generations past.

We acknowledge the historic and continued impacts of colonization and the need to work towards meaningful reconciliation with the original caretakers of this land.

We acknowledge that Metrolinx operates on territories and lands covered by many treaties that affirm and value the rights of Indigenous communities, Nations and Peoples.

We understand the importance of working towards reconciliation with the original caretakers of this land. At Metrolinx, we will conduct business in a manner that is built on a foundation of trust, respect and collaboration.

## Terms of Reference

The CLC will provide a communication forum for the Lakeshore East-West (Package B) construction project team and community representatives of area residents and businesses to proactively and regularly communicate and discuss construction activities and community impacts. The committee is designed to enable regular access to construction-related information, including schedule and timing information for local business owners, community groups and residents, through CLC representatives and discussions.

### The Lakeshore East-West Team will:

- Provide accurate, understandable and timely information.
- Be open to feedback, give careful consideration to ideas, and report back to the larger project team.
- Adhere to all aspects of the Terms of Reference and Code of Conduct.

### Community Representatives or Area Residents and Businesses will:

- Participate actively in regular meetings.
- Be open and receptive to ideas.
- Liaise and act as a representative of pre-identified organization/community/business or stakeholder group by providing feedback to the project team and formally communicating relevant information back to their respective groups.
- Adhere to all aspects of the Terms of Reference and Code of Conduct.

# Project Update – Package C

## Action Items

July 2023

October CLC Action Items

Action	Owner

October Complaints

Complaint	Response/Action

October Noise Exceedances

Activity	Location	Reason

# Project Update – Package C

## Pape Avenue to Woodbine Avenue

LS Lakeshore Constructors

July 2023

 METROLINX



## PROJECT CONSTRUCTION MILESTONES

### Package C Milestones

Retaining Wall 6 (Pile and Lagging)

Retaining Wall 7 (Pile and Lagging)


Retaining Wall 4 (T Wall)

Small's Creek Culvert

Retaining Wall 12 (T Wall)

Retaining Wall 13 (T Wall)

Substantial Completion



## Woodbine Ave. to Coxwell Ave: Culvert Installation at Small's Creek (Williamson Park Ravine North)

### Diversion of Small's Creek:

- New culvert complete
- Diversion of creek into new culvert (new riverbed, minor earthmoving)

### Construction of Retaining Wall 4

- Drill pad installation underway
- Piling for temporary shoring in preparation for construction of Retaining Wall 4 (RW4) – early November
- Earth-moving equipment, piling rig, earth-compaction equipment
- Mainly daytime working





## Coxwell Ave. to Greenwood Ave.

- Hydroseeding underway
- Duration: Approx. 6 Months
- Day and nighttime working



## Greenwood Ave. to Jones Ave.

- Backfilling and coping for Retaining Wall 7 underway
- Hydroseeding to follow
- Duration: ~ 2 Months
- Day and nighttime working



## **Jones Ave. to Pape Ave.**

- Work crews will continue to use Pape Ave. for access to the rail corridor
- Duration: ~ 12 months
- Day and night time working

# Questions & Discussion

