

Lakeshore East (West) Corridor Expansion: Early Work – Package C

Construction Liaison Committee – February 2024

Website: metrolinx.com/lakeshoreeastrailcorridor

Contact: torontoeast@metrolinx.com

Land Acknowledgment

Let us take a moment to acknowledge we are on lands that have been, and continue to be, home to many Indigenous Peoples including the Anishnabeg, the Haudenosaunee and the Huron-Wendat peoples.

We are all Treaty people. Many of us have come here as settlers, as immigrants or involuntarily as part of the trans-Atlantic slave trade, in this generation, or generations past.

We acknowledge the historic and continued impacts of colonization and the need to work towards meaningful reconciliation with the original caretakers of this land.

We acknowledge that Metrolinx operates on territories and lands covered by many treaties that affirm and value the rights of Indigenous communities, Nations and Peoples.

We understand the importance of working towards reconciliation with the original caretakers of this land. At Metrolinx, we will conduct business in a manner that is built on a foundation of trust, respect and collaboration.

Terms of Reference

The CLC will provide a communication forum for the Lakeshore East-West (Package C) construction project team and community representatives of area residents and businesses to proactively and regularly communicate and discuss construction activities and community impacts. The committee is designed to enable regular access to construction-related information, including schedule and timing information for local business owners, community groups and residents, through CLC representatives and discussions.

The Lakeshore East-West Team will:

- Provide accurate, understandable and timely information.
- Be open to feedback, give careful consideration to ideas, and report back to the larger project team.
- Adhere to all aspects of the Terms of Reference and Code of Conduct.

Community Representatives or Area Residents and Businesses will:

- Participate actively in regular meetings.
- Be open and receptive to ideas.
- Liaise and act as a representative of pre-identified organization/community/business or stakeholder group by providing feedback to the project team and formally communicating relevant information back to their respective groups.
- Adhere to all aspects of the Terms of Reference and Code of Conduct.

Project Update – Package C

Action Items

December CLC Action Items

Meeting actions	Owner

Complaints	Response/Action

Noise/Vibration Exceedance	Location	Reason
2024-01-09 – Noise	Woodbine Ave-Coxwell Ave (RW4)	Hammering
2024-01-10 – Noise	Woodbine Ave-Coxwell Ave (RW4)	Tieback works
2024-01-12 – Noise	Greenwood Ace-Jones Ave	Hammering

Project Update – Package C

Pape Avenue to Woodbine Avenue

LS Lakeshore Constructors

Woodbine Ave. to Coxwell Ave: Culvert Installation at Williamson Park Ravine North (Small's Creek)

Current activities:

Construction of Retaining Wall 4:

Temporary shoring - ongoing

Activities:

- Excavation, lagging and tiebacks
- Duration: 5 months (May 2024)
- Mainly daytime working


Future activities:

Diversion of Small's Creek:

- Diversion of creek into new culvert (new riverbed, minor earthmoving)

Permanent retaining wall:

- Start: May 2024
- Finish: April 2025 (including embankment fill)




Coxwell Ave. to Greenwood Ave.

Current activities:

- Sub-drainage
- Soakaways

Future activities:

- Sub-ballast
- Final grading
- (To take place in the Spring)




Greenwood Ave. to Jones Ave.

Current activities:

- None

Future activities:


- Sub-ballast
- Final grading
- (To take place in the Spring)



Jones Ave. to Pape Ave.

Current activities:

- Access only
- Duration: ~12 months
- Day and night access



Questions & Discussion

