Don Yard Rail Corridor Bi-Weekly Construction Update

Saturday, August 23 to Saturday, September 6, 2025

This notice provides an update on the work happening in the Don Yard rail corridor over the next two (2) weeks. The notice will be updated on a bi-weekly basis.



What is happening?

Construction work is underway in the Don Yard rail corridor to prepare for the future Ontario Line. A new subway tunnel and portal are being built in the Don Yard to transition the Ontario Line from underground to surface level. There will also be a new bridge constructed over the Don Valley Parkway. This notice provides a progress update on the works taking place in the Don Yard. For further details, please carefully review the information provided in the table below.

Hours of Work and Duration	Location	Activity
Ongoing until October 2025 Daytime Monday to Saturday from 7 a.m 7 p.m.	South of Corktown Common progressing east	Piling Using a drill rig to dig circular holes in the ground. These holes are then filled with steel and concrete to create a wall that will support the portal excavation.
Ongoing until December 2025 Daytime and evenings • Monday to Saturday from 7 a.m 7 p.m. • Welding continues on weekdays between 3 p.m 11 p.m. • Overnight hauling is expected from Monday, August 25 to Friday, September 5. • Site clean up inside the excavation site is expected from Saturday, August 23 to Sunday, August 24.	• Middle of the site, south of 131, 151, and 181 Mill Street	Excavation, hauling and tieback installation Using excavators and dump trucks to remove material (soil) from the site. Using a drill to install steel rods that will support the excavation. Milling and smoothing the piles using an excavator. Activities progress west to east.
Ongoing until December 2025 Daytime and evenings • Monday to Saturday from 7 a.m 5 p.m. • Until Sept. 2025, welding work will occur periodically on weekday evenings from 3 p.m 2 a.m.	At the east end of the site, beside the Don River	Bridge trestle work Installing the foundations and frame for the temporary bridge trestle. Construction activities include piling, excavation, concrete works, and welding steel beams.
Ongoing until November 2026 Daytime Monday to Saturday between 7 a.m 7 p.m.	Within the site east of Tannery Road	Concrete pours, waterproofing, and rebar installation Pouring concrete in the tunnel to form the permanent tunnel structure.

^{*}Work locations may change based on construction progress and site conditions.