
Moss Park Station CLC

October 24, 2023



Future Moss Park Station Platform Model



Construction Update



Current and upcoming work at Moss Park

Current Work

- Hoarding, covered pedestrian walkway and foundational platform installation nearing completion
- Underground utility investigations completed
- Monitoring equipment installations, pre-condition foundation assessments and foundation testing nearing completion
- New Moss Park Arena parking area construction underway

Upcoming Work

- Signage installation (Phase 1) November 2023
- Site office installation late 2023
- Station piling work December 2023
- Station excavation work late January 2024 to Fall 2024


Archaeological Discoveries



Crew at Work Drawing Basement Walls

Photos captured August 2023, Images courtesy of TMHC

Overview Crew Documenting Features



Archaeological Discoveries



Wooden Cistern



Wood Lined Privy



Brick Lined Cistern



Staircase



Photos captured August 2023, Images courtesy of TMHC

Coal Chute



