## GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

## GI-611(b)-F Inspection form for Fastrax® FEB E-HAB SCD Systems

Subdivision			Mileage			
Location Name			SCD/Switch ID			
Inspected by			Date of Inspection			
Subject		A	ction		Check	
General	New Ins	nstallation				
	Existing	g Installation				
		ed Repairs				
		Shutdown				
		ve Track Ducting				
	Winter	er Startup				
	Voltage between 85% and 115% of nominal voltage with all connected					
	loads operating.					
		measured Voltage				
		IR MODE Test				
		tor Rotation Test				
		bricate Fan Motor Bearings	S			
		e Motor				
		HOT AIR MODE Test				
		Aerial Snow Sensor operation				
Tests	Replace Aerial Snow Sensor					
	Ground Snow Sensor operation					
		Replace Ground Snow Sensor				
		C Power left ON.				
		EB Disconnect Switch Left ON.				
		Request RTC to turn on SCD(s) at control location.				
	Confirm SCD(s) operate with RTC control.					
		Contact RTC to ensure that the SCD(s) displays as running.				
	Check all FEB ductwork for damage or obstructions.					
		emoving Ductwork? Install heater compartment blanking plate.  stalling Ductwork? Remove heater compartment blanking plate.				
		FEB Blower Wheel Condition				
		FEB Control Cabinet - Level, Cover, door gaskets.				
Category 2	· ·	zontal and vertical clearance of FEB E-HAB housing and ducting does				
Mechanical		mpose on Metrolinx's track clearance envelope. Refer to GI-601				
Inspections		amic Clearance Envelope.				
		ge Point nozzles properly secured and in good condition.				
		ozzles installed.				
	Nozzles	within 2" to 3" from switch points, below top of rail and clear of rail				
	web by 2	'				
	Rodent s	odent screens installed.				

## GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Subject	Action	Check			
Category 2 Mechanical Inspection Continued	Tie straps (2) securely installed and in good condition.				
	and 8" at heel protecting track duct.				
	Flex duct is secured properly. Duct is in good condition.				
	Distribution duct secured and in good condition.				
	Distribution ducting insulation sections - isolation tests.				
	Fastrax® FEB Control Cabinet Wiring				
	Loose or frayed wiring				
	Retighten connections				
	Terminal Box - Bus bar terminations				
Category 3	Heater unit - Inspect for and remove foreign matter / debris/				
Electrical & Functional Inspection	Heater elements. Table 1. Measure resistance of each element.				
	Replace elements.				
	Test / Lubricate Fan Motor Bearings				
	Replace Motor				
	Functional Test Steps 1 through 9 completed.				
	FEB Disconnect Switch set to OFF (Spring Shutdown)				
	AC Power Feed Locked out (Spring Shutdown)				
Legend					

## Legend

 $(\checkmark)$  - Check complete, equipment in satisfactory condition.

- Check complete, equipment requires repair or replacement. Indicate in the Comments/Observations table below, the issue and corrective action.

C	omments/O	bservations:			