

**GO TRANSIT SIGNALS & COMMUNICATIONS
GENERAL INSTRUCTIONS**

612(a)-F Inspection Form for Condor T4000

Item	Action	Check
General	New Installation	<input type="checkbox"/>
	Existing Installation	<input type="checkbox"/>
	Planned Repairs	<input type="checkbox"/>
	Spring Shutdown	<input type="checkbox"/>
	Remove Track Ducting	<input type="checkbox"/>
	Winter Startup	<input type="checkbox"/>
Visual	Area around SCD, fuel supply or tank is free of combustible material & liquids.	<input type="checkbox"/>
Fuel Supply Line	Verify the fuel supply pipeline leak tests have been completed before starting the SCD inspection. Pipeline tests are performed on initial installation by a qualified gas company. If gaseous odor is detected refer to GI 602 Emergency Procedures for Gas Leaks at Snow Clearing Device (SCD) Facilities	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
Clearance	Horizontal and vertical clearance of Condor housing and ducting does not impose on Metrolinx's track clearance envelope. Refer to GI-601 Dynamic Clearance Envelope.	<input type="checkbox"/>
	Record the clearance measurements in the chart provided on the Condor T4000 Test & Inspection Measurement Record	<input type="checkbox"/>
Air Intake Nozzles	Hood, Intake and plenum are unobstructed and in good condition.	
Point Nozzles	Point nozzles installed.	<input type="checkbox"/>
	Directed at, and tip within 2" to 6" of points, and clear of rail head by 2.5"	<input type="checkbox"/>
	Rodent screens installed between duct and silicone gasket under adaptor collars	<input type="checkbox"/>
	Electrical isolation shoulder washers installed.	<input type="checkbox"/>
Track Duct	Track duct installed	<input type="checkbox"/>
	Rodent screens installed	<input type="checkbox"/>
	Appropriate vents open and directing air at switch plates and rods. Keep all openings closed between the ducts, except where the switch rods are located. Open vent openings no more than 1/4".	<input type="checkbox"/>
	Ductwork below top of rail and not interfering with switch operation.	<input type="checkbox"/>
	Track duct deflectors installed, 18" wide at points protecting point nozzles and track duct and 8" at heel protecting track duct.	<input type="checkbox"/>
	Ducting condition is acceptable and clear of any obstructions.	<input type="checkbox"/>
Tie Duct	All clips and insulators installed. There is no evidence of cracks or obstructions.	<input type="checkbox"/>
Ground Connection	Confirm power supply wires are connected to SCD and ground conductor is connected to the ground lug inside control access box.	<input type="checkbox"/>
Disconnect Switch	Confirm that disconnect switch is installed and connected to SCD with TECK 90. Wires are terminated in the 600V control access box and the top of the disconnect switch.	<input type="checkbox"/>

GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Item	Action	Check
Gas Components	Confirm that dirt trap, strainer and regulator are installed.	<input type="checkbox"/>
Gas Regulator Setup (to be performed by a Qualified Gas Fitter).	Check that main gas valve is closed.	<input type="checkbox"/>
	Remove the lid from the T4000 power head. Remove pressure measurement plug (using a six mm hex key/allan key) located on first solenoid and install manometer into the plug.	<input type="checkbox"/>
	Install gas flow meter into the gas train between gas regulator and burner.	<input type="checkbox"/>
	Open main gas valve.	<input type="checkbox"/>
	The gas regulator should initially be set to 6llwc to prevent going above maximum 400000Btu/h of heat input to the switch. Adjustments can be made later to produce the correct output temperature with a maximum of 6.8 w.c. and a gas flow maximum of 388 CFH.	<input type="checkbox"/>
Confirm Surge Arrester is ON	Put both control switches (on the receptacle panel in 120V control access box) in OFF position.	<input type="checkbox"/>
	Turn the main circuit breaker (in 600V control access box) to the ON (I) position.	<input type="checkbox"/>
	Check that the surge arrester LEDs are illuminated.	<input type="checkbox"/>
Power Source	Using an AC voltmeter confirm that 600VAC ($\pm 5\%$) is measured each line-line voltage at the bottom of the Main Circuit Breaker.	<input type="checkbox"/>
	Using a voltmeter, confirm that 600VAC ($\pm 10\%$) is present at the primary side of the transformer and that 120VAC is present on the secondary side.	<input type="checkbox"/>
	Verify that 24VDC is present at the output of the power supply. If the output is not 24VDC (it could be between 22 and 28V), adjust the dial located on the power supply until 24VDC is measured at the output.	<input type="checkbox"/>
	Record Line Voltage measurements in the table provided in the Condor T-2000 Test & Inspection Measurement Record.	<input type="checkbox"/>
Motor Rotation	Position the mode switch to 'Manual'.	<input type="checkbox"/>
	Verify that the fan intake pressure is detected at the air intake mesh (motor is rotating in counterclockwise direction).	<input type="checkbox"/>
	If motor is rotating in a clockwise direction, shut the power off (Main Circuit breaker to OFF position) and swap any two of the motor connection wires in the Main Control Panel on terminal T8. Motor should now be rotating in a counterclockwise direction.	<input type="checkbox"/>
Motor Overload	Turn the motor overload dial down below 3A and confirm the motor shuts off and that the alarm indicator flashes once every 2 seconds.	<input type="checkbox"/>
	Turn the dial back to 3.5A and turn the motor starter/breaker to the ON (I) position. The motor should start up again.	<input type="checkbox"/>
Motor Current	While the motor is running, measure L1, L2 and L3 using a clamp-on ammeter. Current should be within 2.5 - 3.5 A.	<input type="checkbox"/>
	Record the current measurements in the chart provided on the Condor T-2000 Test & Inspection Measurement Record	<input type="checkbox"/>

GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Item	Action	Check
Set Digital Current Sensor	Block the air intake mesh using air blockage tool.	<input type="checkbox"/>
	Turn the dial on the digital current sensor to the left until input 7 LED on the PLC turns OFF.	<input type="checkbox"/>
	Remove the blockage and verify that the input 7 LED turns ON.	<input type="checkbox"/>
	If the LED stays OFF when the motor first starts, turn the dial to the right until the PLC input 7 LED turns ON.	<input type="checkbox"/>
Set High Temp Sensor	Adjust the high temperature sensor dial to 420 °F.	<input type="checkbox"/>
	Put the maintenance heat switch in the ON position.	<input type="checkbox"/>
	Check that the flame controller module 'Interlocks Closed' LED is lit.	<input type="checkbox"/>
	When the maintenance heat switch has been put in the ON position, the 'Interlocks Closed' LED will be illuminated, and the heat should turn on within 30 seconds.	<input type="checkbox"/>
	Confirm that the 'Run' indication light in 120V control access panel turns on 15 seconds after the heat has started.	<input type="checkbox"/>
Set High Temp Sensor	Let the unit run with the heat on for 30 seconds, then gradually turn the dial on the high temperature sensor down until the heat shuts off.	<input type="checkbox"/>
	At this point the 'Interlocks Closed' LED on the flame controller module and the 'Run' light should be off and the 'Alarm' light in the control access panel should be flashing on and off once every second.	<input type="checkbox"/>
	Adjust the dial up to 420°F and press the 'Reset' button in the control access panel.	<input type="checkbox"/>
	The 'Interlocks Closed' LED should be ON again, and the heat should turn back on in 30 seconds.	<input type="checkbox"/>
	Confirm that the previous action occurs and leave the maintenance heat switch in the ON position. This step confirms that the high temperature sensor is operational.	<input type="checkbox"/>
Flame Alarm	Shut the incoming gas valve off and confirm that the 'Alarm' light becomes illuminated after 30 seconds.	<input type="checkbox"/>
	Open the valve and press 'reset' (red) button. The heat sequence will start again. If the same alarm occurs, press the reset button again and wait another 30 sec.	<input type="checkbox"/>
Timing and Chamber Heat	Connect laptop to SCD serial port with RS232 cable. Open the program Lookout (4.01) and open the file T4000.I14p in the T4000 folder.	<input type="checkbox"/>
	Put the mode switch in the AUTO position and the manual heat switch in the OFF position.	<input type="checkbox"/>
	The motor and the flame module will be on right away and the heat should turn on 30 seconds after that.	<input type="checkbox"/>
	A chamber temperature between 300°F and 360°F (adjust gas pressure) will be shown after the T4000 has been running for 3 mins.	<input type="checkbox"/>
	Record the chamber temperature in the Condor T4000 Test & Inspection Measurement Record.	<input type="checkbox"/>

GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Item	Action	Check
Software Current Sensor	Click on the 'Monitor Motor Current' button.	<input type="checkbox"/>
	Verify that value of 2.5-3.25A is present beside 'Motor Current' by reading on the laptop display.	<input type="checkbox"/>
	Check elapsed time meter and confirm time increments while motor is running.	<input type="checkbox"/>
Temp Sensor	Confirm that the chamber temperature is between 300°F and 360°F by reading on the laptop screen.	<input type="checkbox"/>
	Verify that nozzle output temperature is between 200°F and 250°F by reading on the laptop screen.	<input type="checkbox"/>
	Set the 'Set Temperature Cut-Off' value to a temperature that is 5°F lower than the currently displayed chamber temperature, and press the 'Set Current Cut-Off' button until the 'Current Cut-Off Value' corresponds to the value above it.	<input type="checkbox"/>
	Check that the heat sequence stops. This confirms that the sensor is operating.	<input type="checkbox"/>
Time Delay	Set the stagger time delay to a value 5 seconds greater than the previously tested SCD or to whatever value desired.	<input type="checkbox"/>
	Record the time day adjustment in the Condor T4000 Test & Inspection Measurement Record.	<input type="checkbox"/>
Gas Pressure	With the manometer for gas pressure connected to the solenoid port, measure and record gas pressure. Acceptable pressure limit is between 5.5" WC and 6.8" W.C.	<input type="checkbox"/>
	Record W.C. data in Condor T4000 Test & Inspection Measurement Record	<input type="checkbox"/>
Nozzle Air Velocity	Record air speed at various output points on nozzles. Refer to the appropriate nozzle layout drawing in T4000 Ducting & Nozzle I, O&M Manual.	<input type="checkbox"/>
	Record CFM data in Condor T-2000 Test & Inspection Measurement Record	<input type="checkbox"/>
Temperature Performance	Verify the ambient Temperature and record Condor T4000 Test & Inspection Measurement Record.	<input type="checkbox"/>
	Use an infrared Temperature sensor gun to measure the temperature at various output points on nozzles	<input type="checkbox"/>
	Total Temperature should be 175° F above ambient +/- 5° . Refer to nozzle layout drawings in T4000 Ducting & Nozzle I, O&M Manual.	<input type="checkbox"/>
	Record nozzle / duct temperature measurements in the Condor T-2000 Test & Inspection Measurement Record.	<input type="checkbox"/>
Remote Operation	With the T4000 OFF and the mode switch in AUTO, request the RTC to request the SCD ON. Confirm the SCD starts and runs properly and shows on at the RTC Control Office.	<input type="checkbox"/>

GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Item	Action	Check
Upon Completion of Inspection	Winter	
	Check all T4000 doors, are closed, covers are secure.	<input type="checkbox"/>
	T-2000 Mode Switch set to AUTO.	<input type="checkbox"/>
	Spring	
	T4000 Disconnect Switch set to OFF.	<input type="checkbox"/>
	AC Power Feed OFF and Locked out.	<input type="checkbox"/>

Legend

(✓) - Check complete, equipment in satisfactory condition.

(X) - Test not performed or not applicable.

(X) - Check complete, equipment requires repair or replacement. Indicate the issue and corrective action taken in the Comments/Observations table section

**GO TRANSIT SIGNALS & COMMUNICATIONS
GENERAL INSTRUCTIONS**

Condor T4000 Test & Inspection Measurements Record

Subdivision		Mileage	
Location Name		SCD/Switch ID	
Inspected by		Date of Inspection	
Item	Measurements		
Clearance envelope measurements	Horizontal Distance = _____ inches		
	Vertical Distance = _____ inches		
AC Supply Voltage (No Load)	L1 - L2 = _____ VAC		
	L2 - L3 = _____ VAC		
	L1 - L3 = _____ VAC		
AC Supply Voltage (Motor Running)	L1 - L2 = _____ VAC		
	L2 - L3 = _____ VAC		
	L1 - L3 = _____ VAC		
AC Motor Operating Current	L1 = _____ Amps		
	L2 = _____ Amps		
	L3 = _____ Amps		
Temperature Readings and air speed	Location	Temperature	Air Speed
	A1	_____ °F	_____ m/s
	A2	_____ °F	_____ m/s
	A3	_____ °F	_____ m/s
	A4	_____ °F	_____ m/s
	B1	_____ °F	_____ m/s
	B2	_____ °F	_____ m/s
	B3	_____ °F	_____ m/s
	B4	_____ °F	_____ m/s
	C1	_____ °F	_____ m/s
	C2	_____ °F	_____ m/s
	C3	_____ °F	_____ m/s
C4	_____ °F	_____ m/s	
Heat Chamber Temperature	_____ ° F		
Gas Pressure	_____ W.C.		
Programmed Staggered Time Delay	_____ Seconds		
Nozzle Air Velocity	_____ CFM		
Ambient Temperature	_____ ° F		
Nozzle Temperature	_____ ° F		
Duct Temperature	_____ ° F		

GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Comments /Observations:

