

**GO TRANSIT SIGNALS & COMMUNICATIONS
GENERAL INSTRUCTIONS**

GI-613(a)-F Inspection form for RECO Model 950 to 955 (LP-G or N-G) Systems

Subdivision		Mileage	
Location Name		SCD/Switch ID	
Inspected by		Date of Inspection	

Subject	Action	Check
General	New Installation	<input type="checkbox"/>
	Existing Installation	<input type="checkbox"/>
	Planned Repairs	<input type="checkbox"/>
	Re-Install Ductwork	<input type="checkbox"/>
	Spring Shut Down	<input type="checkbox"/>
	Winter Start up.	<input type="checkbox"/>
Cleanliness	Area around SCD, fuel supply or tank is free if combustible material & liquids.	<input type="checkbox"/>
Fuel Supply Line	Verify the fuel supply pipeline leak tests have been completed before starting the SCD inspection. Pipeline tests are performed on initial installation by a qualified gas company. If gaseous odor is detected refer to GI 602 Emergency Procedures for Gas Leaks at Snow Clearing Device (SCD) Facilities	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
Clearance	Horizontal and vertical clearance of SCD does not impose on Metrolinx's track clearance envelope. Reference - GI-601 Dynamic Clearance Envelope.	<input type="checkbox"/>
Air Intake Nozzles	Hood, Intake and plenum are unobstructed and in good condition.	<input type="checkbox"/>
Point Nozzles	Point nozzles installed.	<input type="checkbox"/>
	Electrical isolation shoulder washers installed.	<input type="checkbox"/>
Track Duct	Track duct installed	<input type="checkbox"/>
	Track duct nozzle screens are installed.	<input type="checkbox"/>
	Appropriate vents open and directing air at switch plates and rods. Keep all openings closed between the ducts, except where the switch rods are located	<input type="checkbox"/>
	Ductwork below top of rail and not interfering with switch operation.	<input type="checkbox"/>
	Track duct deflectors installed, 18" wide at points protecting point nozzles and track duct and 8" at heel protecting track duct.	<input type="checkbox"/>
	Ducting condition is acceptable and clear of any obstructions.	<input type="checkbox"/>

GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Subject	Action	Check
Tie Duct	All clips and insulators installed. There is no evidence of cracks or obstructions.	<input type="checkbox"/>
Flex Duct	Flex duct is secured properly. Duct and ballast retainer are in good condition.	<input type="checkbox"/>
Heavy Duty Offset Duct	Heavy duty offset duct is secured properly and in good condition. Precipitation detector properly mounted and clear of debris.	<input type="checkbox"/>
Heat Duct	Flame signal strength is at appropriate rating and stable.	<input type="checkbox"/>
	Spark igniter plug and flame rod are in good and clean condition.	<input type="checkbox"/>
	Ignition wires clean and no sign of corrosion.	
	Airflow sail switch is operating properly	<input type="checkbox"/>
Thermostats	Duct Work High Temperature and Rail Temp. sensor thermostats are properly enclosed and/ or fastened and have full contact with the component surface.	<input type="checkbox"/>
Electrical Power	Voltage between 85% and 115% of nominal voltage with all connected loads operating.	<input type="checkbox"/>
	Ground installed.	<input type="checkbox"/>
Fuel System	LPG Fuel tank filled, or NG service open.	<input type="checkbox"/>
	Supply pressure is at rated supply pressure with all connected loads operating.	<input type="checkbox"/>
	Re-verify gas pipeline supply leak tested.	<input type="checkbox"/>
Control Module	Re-Install the Control Module.	
	Place switch SS1 in the FORCE position.	
	Allow to operate for 10 minutes.	
	1. Check Fault History	<input type="checkbox"/>
	2. Check LED Status Indicators	<input type="checkbox"/>
	3. Check Configuration settings history	<input type="checkbox"/>
	• Temperature Setpoint (Default = 3.3 C°)	<input type="checkbox"/>
	• Run Timer (Default = 0 min.)	<input type="checkbox"/>
	• Snow Detected Timer (Default = 60 min.)	<input type="checkbox"/>
	• Snow Sense Speed (Default = 1 sec.)	<input type="checkbox"/>
	• Start Delay (Varies for 0 to 240 sec.)	<input type="checkbox"/>
Heater	Unit is level (horizontal and vertical)	<input type="checkbox"/>
	Heater functions properly in "Manual".	<input type="checkbox"/>
	Perform a flame failure test.	<input type="checkbox"/>
	Place switch SS1 in the LOCAL position. Turn off the manual gas valve. Turn on the main circuit breaker. After 40 seconds (plus any start delay period) the fault message.	

GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Subject	Action	Check
	NO FLAME DETECTED FAULT should be displayed. If the fault does not appear, the control module is faulty and should be replaced.	
	Check the flame current. Verify flame signal strength is stable (+/- 0.5) and between 3.0 and 8.0 micro amps DC.	<input type="checkbox"/>
Remote Operation	Place switch SSI is in AUTO position.	
	Have the RTC request SCD remotely on to verify the E-HAB turns on and shows on at the RTC Control Office.	<input type="checkbox"/>
	Verify and record Ambient temperature: _____C°	<input type="checkbox"/>
Performance (Temperature)	Check and record nozzle and duct temperature measurements using an digital Infrared Temperature sensor:	
	Point End Nozzle: _____ C°	<input type="checkbox"/>
	Track Duct (far end): _____ C°	<input type="checkbox"/>
Upon Completion of Inspection	Winter	
	Check HAB doors are closed, covers are secure.	<input type="checkbox"/>
	If LP-G Tank, check Protective Service Valve Cover is unlocked and valve is open.	<input type="checkbox"/>
	HAB SS1 Mode Switch set to AUTO.	<input type="checkbox"/>
	Spring	
	HAB Disconnect Switch set to OFF.	<input type="checkbox"/>
	AC Power Feed OFF and Locked out.	<input type="checkbox"/>
	If LP-G Tank, check Protective Service Valve Cover is locked and valve is closed.	<input type="checkbox"/>
Legend (✓) - Check complete, equipment in satisfactory condition. (/) - Test not performed or not applicable. (✗) - Check complete, equipment requires repair or replacement. Indicate in the Comments/Observations table below, the issue and corrective action.		

[1] Operating Manual Model No. 950 Standard & Model No. 951 Low Profile, Rev. C. RECO®, Plymouth, MN, USA.

[2] Operating Manual Model No. 955 Standard & Model No. 954 Low Profile, Rev. G. RECO®, Plymouth, MN, USA.

[3] Operating Manual Model No. 953 Standard & Model No. 952 Low Profile, Rev. B. RECO®, Plymouth, MN, USA.



GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Comments /Observations:

