GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

620(a)-F Inspection form for Rail & Crib Heater (Thermal Flex) Systems

Subdivision	N	Иileage		
Location Name		SCD/Switch ID		
Inspected by		Date of Inspection		
Item		Action		Check
General	New Installation			
	Existing Installation			
	Planned Repairs			
	Spring Shut Down			
	Winter Start up			
Switch layout	 Switch crib area ballast is clean, properly tamped and drains properly. All ties tie clips, plates, bolts, switch rods are in place and secure. Switch points are aligned properly. Observed - There is no evidence of excessive pumping of the switch points or the stock rail. 			
AC Power	Measured Voltage at Crib Jct. BoxV AC.			
Insulated Channel(s)	Thermal Flex Insulated aluminum channel(s) are secured with all required steel rail clips and in good condition.			
Heating Element(s)	Thermal Flex heating element(s) cable routing and jct. box connections are secure and in good condition.			
Crib Heater(s)	Thermal Flex Crib heater(s) are clear of debris and properly connected.			
Therma Flex Heater Performance (Temperature)	Infrared Temperature sensor mea			
	Ambient Temperature: 1. Crib Heater (front rod):	° C		
	, ,			
	2. Crib Heater (second rod):			
	3. Heater Element - north rail (h	eel end):	_° C	
	4. Heater Element - south rail (h	neel end):	_° C	
Upon Completion of Inspection	Winter			
	AC Power Feed ON			
	Spring			
	AC Power Feed Locked out			

Legend

- (✓) Check complete, equipment in satisfactory condition.
- (/) Test not performed or not applicable.
- (X) Check complete, equipment requires repair or replacement. Indicate in the Comments/Observations table below, the issue and corrective action.

Revised: 2021-02-25

GO TRANSIT SIGNALS & COMMUNICATIONS GENERAL INSTRUCTIONS

Item		Check			
Comments /Observations:					

Revised: 2021-02-25